BRUHAT BANGALORE MAHANAGARA PALIKE

DASARAHALLI ZONE

Office of the Executive Engineer Dasarahalli Division

Modified SCHEDULE-B

(As per actual exeucted approved by chief engineer (DZ) vide para No(106).

Name of Work: Improvements & Providing Drinking of Water Supply in Bagalagunte Ward No 14

Sl	Description of Work	Unit	Qty	Sanctioned Rates	
				In figures (Rs)	In Words (Rs)
1	2	3	4	5	6
1	Excavation by manual means Hard Soil for foundation of buildings, Cum 686.00 water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above in width, in soft rock / ordinary rock not exceeding 1.50mtrs in depth including stacking the excavated stuff clear from edges of excavation with lead upto 50mt including cost of explosives, labour, HOM complete as per specifications,	Cum	874.35	523.51	Rupees Five Hundred Twenty three & Fifty One Paise Only
		Basi Rate		449.00	
		Area Weightage 6%		26.94	
		Total		475.94	
		Add 12% GST		57.11	
		Ttoal		533.05	
		1.79% less against SR rate		9.54	
		Final Rate		523.51	
2	Providing installing at site of work PVC pipes including cost of pipes and special and labour, including lowering into trenches, laying true ti line, level and perfect linking at joints leak proof including jointing of approved type with all labour charges and all lift charges, handling charges, including encasing the pipe around to a depth not less than 15 cms with gravel or selected earth available from the excavation etc., complete PVC pipes of 6 KG/Cm2 63mm (0.662)	M	1943.00	187.30	Rupees One Hundred Eighty Seven & Thirty Paise Only
		Basi Rate		155.00	
		Area Weightage 6%		9.30	
		Total		164.30	

nature of the Contractor

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Executive Engineer
Dasarahalli Division
BBMP

Scanned by CamScanner

		Add 12% GST		19.71	
		Ttoal		184.01	
		1.79% less against SR rate		3.29	
		Final Rate		187.30	
3	Refilling the basement amd pipeline trenches with selected available earth from trench excavation including watering consolidation in layers of 15 cm thick including disposing of the surplus earth with all lead & lifts	Cum	874.35	120.10	Rupees One hundred Twenty & Ten Paise Only
		Basi Rate		103.00	
		Area Weightage 6%		6.18	
		Total		109.18	
		Add 12% GST		13.10	
		Ttoal		122.28	
		1.79% less against SR rate		2.18	
		Final Rate		120.10	

Signature of the Contractor

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Executive Engineer
Dasarahalli Division

Executive

Scanned by CamScanner